


Completion Report

1	Name of Wok	Construction and repairs to Culverts in Dasarahalli Ward no 15		
2	Sanctioned Estimate No.& Date	CE/DZ/TS/ 57 /2018-19, Dt.30.01.2019		
3	Head of Account which is Chargeable	P-1771, POW		
4	Enstrument Order No. & Date	EE/DD/WO/406/19-20, Dt.27.09.2019		
5	Name of Contractor	Sunil N		
6a	Time Stipulated for Completion of work	90 days		
b	Delay in execution of work	—		
7	Measurement recorded in MB	5646/16-17		
	Page No	564519-522		
8	check Measurment of the Asst			
	Exe. Eng./ Exe.Eng. On			
9	Name of the Office / Official	Asst.Executive Engineer T.Dasarahalli Sub Division		
	incharge of the work			
10	a)Assistant Engineer	ARCHANA		
	b) Asst. Exe. Engineer	M B Jayakumar		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	15.00 Lakhs	1498832.00		1168.00

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
 Ward No.15


ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE